COMPLETION REPORT

1	Name Of Work & Job Code	Improvements to Roads And Drains At PK's Mustering Center Surrounding Area In Ward No.13 Shettyhalli Sub Division 013-20-000072
2	Sanctioned Estimate No.& Date (AS & TS No)	EE/DD/AS/207/2019-20, Dated:30.01.2020 SE/DZ/TS/17/2019-20, Dated:03.02.2020
3	Head Of Account which is chargeable	P-1878
4	Work Order No. & Date	EE/DD/WO/554/2019-20, Date:14-02-2020
5	Name Of Contractor	KRIDL
6	Time Stipulated for Completion of work	180 Days
7	Date Of Commencement	EE/DD/WO/554/2019-20, Date:14-02-2020
8	Date Of Completion	12/08/2020
9	Delay in Execution of Work	–
10	Measurement recorded in	M.B No: 4279.
11	Check Measurement of the Asst Exe. Eng./ Exe, Eng., On	M.B No: 4279
12	Name of the office/official in charge of the work	
13	a) Asst.Eng/Junior Eng	Venkatesha pp
14	b) Asst.Exe Engineer	Nagesha murthy

Sanctioned Estimate Amount	Amount Claims As Per Actually Vide As per bills	DIFFERANCE	
		Excess	Savings
RS.5800000.00	5786845-00 5786594.28	–	13155 = 00

15.Certified that the above work has been completed within the stipulated time noted in the Work Order
16.Certified that the contractor has delayed and completed the work for which necessary fine
17.Certified that the above work has been executed by the contractor satisfactory .

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

Scanned with CamScanner